GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY Phase X - Visakhapatnam District – Package No. AP 19 XA 101 - Road from Mamidipadu to Vinukonda of Anantagiri (M) – Post facto extension of Agreement Time up to 10-06-2015 for a period of (87) day without imposing penalty – Accorded - Orders – Issued.

- -

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 832 Dated:25.08.2015.

Read the following:-

1.GO.Ms.No.362, PR&RD (Progs.II) Dept., dt:09.11.2012.
2. From the E-in-C., PR., Hyd., Lr.No.W1/DEE-1/AP 19 XA 101/ Mamidipadu /15, dt.10.07.2015.

--00--

O R D E R :-

In the circumstances reported by the Engineer-in-Chief, (Panchayat Raj), PMGSY, Hyderabad in his letter second read above, Government, after careful examination of the proposal, hereby accord post-facto extension of Agreement Time up to 10.06.2015 i.e. for a period of (87) days without imposing penalty in respect of the work "Road from Mamidipadu to Vinukonda of Anantagiri (M)" in Visakhapatnam District under PMGSY Phase X.

2. The Engineer-in-Chief, Panchayat Raj Engineering Department, Andhra Pradesh, Hyderabad shall take further necessary action in the matter accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. K.S.JAWAHAR REDDY
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj Engineering Department,
Andhra Pradesh, Hyderabad.
The Superintendent Engineer, Panchayat Raj Engineering Department,
Visakhapatnam District.
Copy to:
PS to Minister (PR, RWS & NREGS)
PS to Secretary (PR&RWS).
Sf/SCs.

//FORWARDED BY ORDER//

SECTION OFFICER.